

**RESOLUTION 2026-05**

**RESOLUTION APPROVING PAY ESTIMATE NUMBER 8 IN THE AMOUNT OF \$1,200.38 TO BOOMERANG CORP FOR THE 2025 CEDAR-JOHNSON ROAD RECONSTRUCTION PROJECT.**


**WHEREAS**, Boomerang Corp., of Anamosa, Iowa was awarded the construction contract for the 2025 Cedar-Johnson Road Reconstruction Project (the "Project") by the West Branch City Council through the passage of Resolution 2025-34 on April 1, 2025 in the amount of \$2,127,723.71; and

**WHEREAS**, Boomerang Corp. has declared that said Project has started and work has been rendered in accordance with drawings and specifications on the Project and based on observations by project managers of Veenstra & Kimm who are contracted with the City of West Branch to oversee the construction process; and

**WHEREAS**, it is now necessary for the City Council to accept Pay Estimate Number 8 in the amount of \$1,200.38 to Boomerang Corp.

**NOW, THEREFORE, BE IT RESOLVED** by the City Council of the West Branch, Iowa, that Pay Estimate Number 8 in the amount of \$1,200.38 to Boomerang Corp. is approved.

**PASSED AND APPROVED this 20<sup>th</sup> day of January, 2026.**

  
Roger Laughlin, Mayor

ATTEST:

  
Alycia A Friis, City Clerk



**PAY ESTIMATE NO. 8**

**2025 CEDAR JOHNSON ROAD RECONSTRUCTION  
 WEST BRANCH, IOWA**

January 6, 2026

Boomerang Corp  
 13225 Circle Drive, Ste A  
 Anamosa, IA 52205

Contract Amount \$2,127,723.71  
 Contract Date April 1, 2025  
 Pay Period Dec 10, 2025 - Jan 06, 2025

**BID ITEMS**

	Description	Unit	Estimated Quantity	Unit Price	Extended Price	Quantity Completed	Value Completed
1.1	Clearing And Grubbing	Acre	0.2	\$ 20,000.00	\$ 4,000.00	0.2	\$ 4,000.00
1.2	Grubbing	Unit	214.5	\$ 60.00	\$ 12,870.00	214.5	\$ 12,870.00
1.3	Excavation, Cl 10, Rdwy+Borrow	CY	7,542	\$ 8.00	\$ 60,336.00	7,592	\$ 60,736.00
1.4	Exc, Cl 10, Unsuit/Unstable Matr, Core-Out	CY	1,500	\$ 10.00	\$ 15,000.00	590	\$ 5,900.00
1.5	Excavation, Class 13, Waste	CY	81	\$ 20.00	\$ 1,620.00	81	\$ 1,620.00
1.6	Special Backfill - Macadam Stone Base	CY	1,125	\$ 44.00	\$ 49,500.00	412.59	\$ 18,153.96
1.7	Special Backfill - Modified Subbase	CY	375	\$ 42.00	\$ 15,750.00	352	\$ 14,784.00
1.8	Topsoil, Furn+Spread	CY	1,167	\$ 50.00	\$ 58,350.00	1595	\$ 79,750.00
1.9	Topsoil, Strip, Salvage and Spread	CY	1,167	\$ 6.00	\$ 7,002.00	50	\$ 300.00
1.10	Subgrd Stablz Mtrl,PolyGrid NX-650	SY	1,500	\$ 5.00	\$ 7,500.00	7,127	\$ 35,635.00
1.11	Modified Subbase	CY	2,882	\$ 40.00	\$ 115,280.00	2,938	\$ 117,520.00
1.12	Choke Stone - Temporary Road	Ton	400	\$ 24.00	\$ 9,600.00	593.46	\$ 14,243.04
1.13	Macadam Stone Base - Temp Road	Ton	370	\$ 26.00	\$ 9,620.00		\$ -
1.14	Relocation Of Mailboxes	Each	3	\$ 100.00	\$ 300.00	3	\$ 300.00
1.15	PCC Pav't, Cl C, Cl 3 Durabl, 8 In.	SY	8,871	\$ 54.00	\$ 479,034.00	9,124.00	\$ 492,696.00
1.16	PCC Pavement Samples	LS	1	\$ 1,200.00	\$ 1,200.00	1	\$ 1,200.00
1.17	HMA ST, Base Course, 1/2 In. Mix	Ton	72.8	\$ 165.00	\$ 12,012.00		\$ -
1.18	HMA ST, Interm Course, 1/2 In. Mix	Ton	49.2	\$ 178.00	\$ 8,757.60		\$ -
1.19	HMA ST, Surface Course, 1/2 In. Mix, No Spec	Ton	49.2	\$ 165.00	\$ 8,118.00	119.22	\$ 19,671.30
1.20	Calcium Chloride Applied	Ton	6.2	\$ 1,400.00	\$ 8,680.00		\$ -
1.21	Water for Surface Appl of Calcium Chloride	MGal	5	\$ 300.00	\$ 1,500.00	4	\$ 1,200.00
1.22	Surfacing, Driveway, Class A Crushed Stone	Ton	32	\$ 26.00	\$ 832.00	42	\$ 1,092.00
1.23	Rmvl of Existing Structures - Retaining Wall	LS	1	\$ 3,000.00	\$ 3,000.00	1	\$ 3,000.00
1.24	Combo Concrete Sidewalk & Retaining Wall	CY	20.2	\$ 800.00	\$ 16,160.00	20.2	\$ 16,160.00
1.25	Safety Rail	LF	45	\$ 210.00	\$ 9,450.00	45	\$ 9,450.00
1.26	Aprons, Concrete, 30 In. Dia.	Each	3	\$ 4,400.00	\$ 13,200.00	1	\$ 4,400.00
1.27	Aprons, Concrete, 42 In. Dia.	Each	1	\$ 6,200.00	\$ 6,200.00	3	\$ 18,600.00
1.28	Modular Block Retaining Wall	SF	42	\$ 50.00	\$ 2,100.00		\$ -
1.29	Manhole, San. Sewer, SW-301, 48 In. Extra De	Each	1	\$ 10,000.00	\$ 10,000.00	1	\$ 10,000.00
1.30	Intake, SW-507	Each	12	\$ 4,400.00	\$ 52,800.00	12	\$ 52,800.00
1.31	Intake, SW-509	Each	8	\$ 6,000.00	\$ 48,000.00	8	\$ 48,000.00
1.32	Intake, SW-511	Each	2	\$ 2,900.00	\$ 5,800.00	2	\$ 5,800.00
1.33	Intake, SW-512	Each	1	\$ 1,800.00	\$ 1,800.00	1	\$ 1,800.00
1.34	Manhole Adjustment, Minor	Each	1	\$ 2,600.00	\$ 2,600.00	3	\$ 7,800.00
1.35	Manhole Adjustment, Major	Each	1	\$ 4,200.00	\$ 4,200.00	2	\$ 8,400.00
1.36	Subdrain, Longitudinal, (Backslope) 6 In. Dia.	LF	2,754	\$ 13.00	\$ 35,802.00	2,754	\$ 35,802.00
1.37	Subdrain Outlet, DR-303	Each	20	\$ 200.00	\$ 4,000.00	22	\$ 4,400.00
1.38	Subdrain Cleanout	Each	4	\$ 300.00	\$ 1,200.00	4	\$ 1,200.00
1.39	Storm SWR Grav Main, Trenched, HDPE, 10 In	LF	13	\$ 50.00	\$ 650.00	13	\$ 650.00
1.40	Storm SWR Grav Main, Trenched, RCP, 15 In.	LF	1,129	\$ 70.00	\$ 79,030.00	1,172	\$ 82,040.00

	Description	Unit	Estimated Quantity	Unit Price	Extended Price	Quantity Completed	Value Completed
1.41	Storm SWR Grav Main, Trenched, RCP, 18 In.	LF	41	\$ 80.00	\$ 3,280.00	43	\$ 3,440.00
1.42	Storm SWR Grav Main, Trenched, RCP, 24 In.	LF	319	\$ 84.00	\$ 26,796.00	340	\$ 28,560.00
1.43	Storm SWR Grav Main, Trenched, RCP, 30 In.	LF	299	\$ 110.00	\$ 32,890.00	308	\$ 33,880.00
1.44	Storm SWR Grav Main, Trenched, RCP, 42 In.	LF	185	\$ 200.00	\$ 37,000.00	185	\$ 37,000.00
1.45	Remove Pipe Less Than or Equal to 36 In.	LF	981	\$ 5.00	\$ 4,905.00	981	\$ 4,905.00
1.46	Remove Pipe Greater Than 36 In.	LF	152	\$ 10.00	\$ 1,520.00	152	\$ 1,520.00
1.47	Storm SWR Abandnmnt, Fill & Plug, ≤ 36 In. D	CY	3	\$ 200.00	\$ 600.00	3	\$ 600.00
1.48	Sanitary SWR Grav Main, Trenched, PVC, 8 In.	LF	56	\$ 100.00	\$ 5,600.00	56	\$ 5,600.00
1.49	Sanitary Sewer Service Stub, PVC, 4 In.	LF	250	\$ 44.00	\$ 11,000.00	250	\$ 11,000.00
1.50	Sanitary Sewer Service Relocation	Each	1	\$ 1,800.00	\$ 1,800.00	1	\$ 1,800.00
1.51	Revetment, Class E	Ton	72	\$ 70.00	\$ 5,040.00	65.14	\$ 4,559.80
1.52	Removal of Pavement	SY	7,679	\$ 5.00	\$ 38,395.00	7,679	\$ 38,395.00
1.53	Removal of Sidewalk	SY	39	\$ 5.00	\$ 195.00	59	\$ 295.00
1.54	Removal of Intakes and Utility Accesses	Each	1	\$ 200.00	\$ 200.00	1	\$ 200.00
1.55	Recreational Trail, PCC, 6 In.	SY	792	\$ 45.00	\$ 35,640.00	820.29	\$ 36,913.05
1.56	Sidewalk, P.C. Concrete, 6 In.	SY	847	\$ 46.00	\$ 38,962.00	952.31	\$ 43,806.26
1.57	Detectable Warnings	SF	140	\$ 50.00	\$ 7,000.00	140	\$ 7,000.00
1.58	Driveway, P.C. Concrete, 6 In.	SY	529	\$ 50.00	\$ 26,450.00	568.02	\$ 28,401.00
1.59	Removal Of Paved Driveway	SY	225	\$ 10.00	\$ 2,250.00	370.5	\$ 3,705.00
1.60	Fence, Safety	LF	2,665	\$ 6.00	\$ 15,990.00	2,915	\$ 17,490.00
1.61	Removal and Reinstallation of Fence,	LF	105	\$ 58.00	\$ 6,090.00	52.5	\$ 3,045.00
1.62	Remove and Reinstall Sign as per plan	Each	8	\$ 275.00	\$ 2,200.00	8	\$ 2,200.00
1.63	Removal of Type A Sign	Each	6	\$ 125.00	\$ 750.00	6	\$ 750.00
1.64	Install Stop Sign Assembly	Each	4	\$ 450.00	\$ 1,800.00	4	\$ 1,800.00
1.65	Construction Survey	LS	1	\$ 26,000.00	\$ 26,000.00	1	\$ 26,000.00
1.66	Traffic Control	LS	1	\$ 13,000.00	\$ 13,000.00	1	\$ 13,000.00
1.67	Mobilization	LS	1	\$ 150,000.00	\$ 150,000.00	1	\$ 150,000.00
1.68	Water Main, Trenched, PVC, 8 In., DR-18	LF	236	\$ 60.00	\$ 14,160.00	139	\$ 8,340.00
1.69	Water Main, Trenched, PVC, 12 In., DR-18	LF	363	\$ 80.00	\$ 29,040.00	310	\$ 24,800.00
1.70	Water Service Stub, Copper, 1 In.	Each	3	\$ 1,800.00	\$ 5,400.00	3	\$ 5,400.00
1.71	Valve, Gate, DIP, 8 In.	Each	5	\$ 2,800.00	\$ 14,000.00	3	\$ 8,400.00
1.72	Valve, Gate, DIP, 12 In.	Each	1	\$ 4,800.00	\$ 4,800.00	1	\$ 4,800.00
1.73	Valve Removal,	Each	1	\$ 200.00	\$ 200.00	2	\$ 400.00
1.74	Fire Hydrant Assembly, WM-201	Each	2	\$ 9,600.00	\$ 19,200.00	2	\$ 19,200.00
1.75	Fire Hydrant Assembly Removal	Each	2	\$ 200.00	\$ 400.00	2	\$ 400.00
1.76	Flushing Device (Blowoff), 2 In.	Each	1	\$ 1,600.00	\$ 1,600.00	2	\$ 3,200.00
1.77	Valve Box Adjustment, Minor	Each	1	\$ 450.00	\$ 450.00	4	\$ 1,800.00
1.78	SWPPP Preparation and Management	LS	1	\$ 3,000.00	\$ 3,000.00	0.9	\$ 2,700.00
1.79	Dust Control - Saw Cutting	LS	1	\$ 600.00	\$ 600.00	1	\$ 600.00
1.80	Mulching	Acre	3	\$ 1,000.00	\$ 3,000.00	3.1	\$ 3,100.00
1.81	Native Grass Seeding	Acre	1.1	\$ 1,500.00	\$ 1,650.00	1.1	\$ 1,650.00
1.82	Seed&Fertlz (Rural)-HydroSeed w/BondedFibe	Acre	0.7	\$ 4,500.00	\$ 3,150.00		\$ -
1.83	Seeding & Fertilizing (Urban) - Hydraulic Seedi	Acre	1.6	\$ 4,500.00	\$ 7,200.00		\$ -
1.84	Sodding	SQ	35	\$ 60.00	\$ 2,100.00	30	\$ 1,800.00
1.85	Turf Reinforcement Mat, Type 2	SQ	9.7	\$ 42.00	\$ 407.40		\$ -
1.86	Silt Fence	LF	3,360	\$ 1.50	\$ 5,040.00		\$ -
1.87	Rmvl of Silt Fence/Silt Fence for Ditch Checks	LF	3,360	\$ 0.10	\$ 336.00		\$ -
1.88	Permrtr&Slope SedimtCntrlDev, 9" Dia. EC-204	LF	840	\$ 2.50	\$ 2,100.00	980	\$ 2,450.00
1.89	Rmvl of Permrtr&Slope/DitchCheck Sedit Cntrl	LF	840	\$ 0.02	\$ 16.80	435	\$ 8.70
1.90	Open-Throat Curb Intake Sedmnt Filter, EC-60	LF	110	\$ 16.00	\$ 1,760.00	112	\$ 1,792.00
1.91	Maint of Open-Throat CurbIntake Sedimt Filte	Each	110	\$ 0.50	\$ 55.00		\$ -
1.92	Rmvl of Open-Throat Curb Intake Sediment Fil	Each	110	\$ 0.50	\$ 55.00	8	\$ 4.00

	Description	Unit	Estimated Quantity	Unit Price	Extended Price	Quantity Completed	Value Completed
1.93	Grate Intake Sediment Filter Bag, EC-604	Each	3	\$ 125.00	\$ 375.00	2	\$ 250.00
1.94	Maint of Grate Intake Sediment Filter Bag	Each	3	\$ 50.00	\$ 150.00		\$ -
1.95	Removal of Grate Intake Sediment Filter Bag	Each	3	\$ 25.00	\$ 75.00		\$ -
1.96	Mobilizations, Erosion Control	Each	4	\$ 600.00	\$ 2,400.00	6	\$ 3,600.00
1.97	Trees	Each	8	\$ 500.00	\$ 4,000.00		\$ -
2.1	Excavation, Cl 10, Rdwy+Borrow	CY	664	\$ 8.00	\$ 5,312.00	664	\$ 5,312.00
2.2	Exc, Cl 10, Unsuit/Unstable Matrl, Core-Out	CY	200	\$ 10.00	\$ 2,000.00	160	\$ 1,600.00
2.3	Excavation, Class 13, Waste	CY	13	\$ 20.00	\$ 260.00	13	\$ 260.00
2.4	Special Backfill - Macadam Stone Base	CY	150	\$ 44.00	\$ 6,600.00	160	\$ 7,040.00
2.6	Topsoil, Furn+Spread	CY	415	\$ 50.00	\$ 20,750.00	340	\$ 17,000.00
2.7	Topsoil, Strip, Salvage and Spread	CY	415	\$ 6.00	\$ 2,490.00		\$ -
2.8	Subgrd Stablz Mtrl, PolyGrid NX-650	SY	500	\$ 5.00	\$ 2,500.00	506	\$ 2,530.00
2.9	Modified Subbase	CY	520	\$ 42.00	\$ 21,840.00	520	\$ 21,840.00
2.10	Choke Stone - Temporary Road	Ton	224	\$ 24.00	\$ 5,376.00	224	\$ 5,376.00
2.11	Macadam Stone Base - Temporary Road	Ton	833	\$ 26.00	\$ 21,658.00	838.21	\$ 21,793.46
2.12	PCC Pav't, Cl C, Cl 3 Durabl, 8 In.	SY	1,628	\$ 54.00	\$ 87,912.00	1,628	\$ 87,912.00
2.13	PCC Pavement Samples	LS	1	\$ 400.00	\$ 400.00	1	\$ 400.00
2.14	HMA ST, Base Course, 1/2 In. Mix	Ton	88.1	\$ 165.00	\$ 14,536.50		\$ -
2.15	HMA ST, Intermediate Course, 1/2 In. Mix	Ton	58.7	\$ 178.00	\$ 10,448.60		\$ -
2.16	HMA ST, Surface Course, 1/2 In. Mix, No Spec	Ton	58.7	\$ 165.00	\$ 9,685.50	244.89	\$ 40,406.85
2.17	Calcium Chloride Applied	Ton	4	\$ 1,400.00	\$ 5,600.00	1.1	\$ 1,540.00
2.18	Water for Surface Appl of Calcium Chloride	MGal	8	\$ 400.00	\$ 3,200.00	0.4	\$ 160.00
2.19	Surfacing, Driveway, Class A Crushed Stone	Ton	8	\$ 26.00	\$ 208.00	8	\$ 208.00
2.20	Intake, SW-507	Each	2	\$ 5,400.00	\$ 10,800.00	2	\$ 10,800.00
2.21	Manhole Adjustment, Minor	Each	2	\$ 2,600.00	\$ 5,200.00	0	\$ -
2.22	Manhole Adjustment, Major	Each	1	\$ 4,200.00	\$ 4,200.00	2	\$ 8,400.00
2.23	Subdrain, Longitudinal, (Backslope) 6 In. Dia.	LF	890	\$ 13.00	\$ 11,570.00	890	\$ 11,570.00
2.24	Subdrain Outlet, DR-303	Each	2	\$ 200.00	\$ 400.00	2	\$ 400.00
2.25	Storm Sewer Gravity Main, Trenched, RCP,15	LF	39	\$ 70.00	\$ 2,730.00	39	\$ 2,730.00
2.26	Remove Pipe Less Than or Equal to 36 In.	LF	162	\$ 5.00	\$ 810.00	162	\$ 810.00
2.27	Revetment, Class E	Ton	2.5	\$ 70.00	\$ 175.00	4	\$ 280.00
2.28	Removal of Pavement	SY	1,157	\$ 7.00	\$ 8,099.00	1,157	\$ 8,099.00
2.29	Removal of Sidewalk	SY	16	\$ 5.00	\$ 80.00	21	\$ 105.00
2.30	Removal of Intakes and Utility Accesses	Each	2	\$ 250.00	\$ 500.00	2	\$ 500.00
2.31	Recreational Trail, PCC, 6 In.	SY	467	\$ 45.00	\$ 21,015.00	363.73	\$ 16,367.85
2.32	Sidewalk, P.C. Concrete, 6 In.	SY	68	\$ 50.00	\$ 3,400.00	17.9	\$ 895.00
2.33	Detectable Warnings	SF	30	\$ 50.00	\$ 1,500.00	30	\$ 1,500.00
2.34	Driveway, P.C. Concrete, 6 In.	SY	118	\$ 50.00	\$ 5,900.00	197.14	\$ 9,857.00
2.35	Removal of Paved Driveway	SY	180	\$ 10.00	\$ 1,800.00	258.73	\$ 2,587.30
2.36	Fence, Safety	LF	825	\$ 6.00	\$ 4,950.00	945	\$ 5,670.00
2.37	Remove and Reinstall Sign as per plan	Each	1	\$ 275.00	\$ 275.00	1	\$ 275.00
2.38	Construction Survey	LS	1	\$ 1,750.00	\$ 1,750.00	1	\$ 1,750.00
2.39	Traffic Control	LS	1	\$ 2,500.00	\$ 2,500.00	1	\$ 2,500.00
2.40	Mobilization	LS	1	\$ 1,983.31	\$ 1,983.31	1	\$ 1,983.31
2.41	Valve Box Adjustment, Minor	Each	1	\$ 250.00	\$ 250.00	1	\$ 250.00
2.42	Mulching	Acre	0.5	\$ 1,500.00	\$ 750.00	0.39	\$ 585.00
2.43	Seeding & Fertlznng (Urban) - Hydraulic Seedin	Acre	0.55	\$ 4,500.00	\$ 2,475.00	0.39	\$ 1,755.00
2.44	Sodding	SQ	148	\$ 55.00	\$ 8,140.00	81	\$ 4,455.00
2.45	Silt Fence	LF	480	\$ 1.50	\$ 720.00		\$ -
2.46	Rmvl of Silt Fence/Silt Fence for Ditch Checks	LF	480	\$ 0.10	\$ 48.00		\$ -
<b>Contract Price:</b>					<b>\$ 2,127,723.71</b>		<b>\$ 2,100,035.88</b>

**MATERIALS STORED SUMMARY**

	Description	# of Units	Unit Price	Extended Cost
1.27	Aprons, Concrete, 42 In. Dia.	LS	\$ -	\$ -
1.29	Manhole, Sanitary Sewer, SW-301, 48 In. Extra Depth	LS		\$ -
1.30	Intake, SW-507	LS	\$ -	\$ -
1.31	Intake, SW-509	LS	\$ -	\$ -
1.42	Storm Sewer Gravity Main, Trenched, RCP, 24 In.	LS	\$ -	\$ -
1.44	Storm Sewer Gravity Main, Trenched, RCP), 42 In.	LS	\$ -	\$ -
			<b>Total</b>	\$ -

**SUMMARY**

		Total Approved	Total Completed
Contract Price		\$ 2,127,723.71	\$ 2,100,035.88
Approved Change Order (list each)	Change Order No. 1	\$ 10,945.37	\$ 10,945.37
	Change Order No. 2	\$ 3,821.40	\$ 3,821.40
	Change Order No. 3	\$ 1,500.00	\$ 1,500.00
	Change Order No. 4	\$ 11,300.00	
	Revised Contract Price	\$ 2,155,290.48	\$ 2,116,302.65

Stored \$ -

Total Earned \$ 2,116,302.65

Retainage (3%) \$ 63,489.08

Total Earned Less Retainage \$ 2,052,813.57

Total Previously Approved (list each)	Pay Estimate No. 1	\$ 162,928.26	
	Pay Estimate No. 2	\$ 309,539.52	
	Pay Estimate No. 3	\$ 136,261.66	
	Pay Estimate No. 4	\$ 844,850.72	
	Pay Estimate No. 5	\$ 341,044.03	
	Pay Estimate No. 6	\$ 186,750.08	
	Pay Estimate No. 7	\$ 70,238.92	

Total Previously Approved \$ 2,051,613.20

Percent Complete 98%

**Amount Due This Request \$ 1,200.38**

The amount \$ 1,200.38 is recommended for approval for payment in accordance with the terms of the contract.

**Prepared By:**  
Boomerang Corp

**Recommended By:**  
Veenstra & Kimm, Inc.

**Approved By:**  
West Branch, Iowa

Signature: Keegan Parizek

Name: Keegan Parizek

Title: Project Manager


Date: 12/24/2025

Signature: 

Name: Eric Gould

Title: Engineer

Date: January 6, 2026

Signature: 

Name: ROGER LAUGHLIN

Title: MAYOR

Date: 1-20-26