

Parks and Recreation Department

Park Improvement – Pedersen Valley

Project Status

Complete
 In-progress
 Not completed
 No longer an objective

Project / Program Remarks, Updates, and communications:

Needham Excavating has started dirt work on Cubby Park. Poor spring conditions have slowed the progress and the park, but at this time no changes to the schedule below have been proposed.

Description	Fixed Date	Early Start	Early Finish
Mobilization	3/12/2018	3/12/2018	3/14/2018
Complete site rough grading	3/14/2018	3/14/2018	4/24/2018
Site Utilities	4/5/2018	4/5/2018	4/25/2018
Grading/tile/surface install at ball fields	4/1/2018	4/16/2008	5/11/2018
Install field lighting and underground	5/8/2018	5/8/2008	6/18/2018
Fencing	6/18/2018	6/18/2018	6/29/2018
Dugouts	6/22/2018	6/22/2018	7/5/2018
Parking lot and trails	7/9/2018	7/9/2018	8/17/2018
Pickleball Court	6/22/2018	6/22/2018	7/5/2018
Playground	6/22/2018	6/22/2018	7/5/2018
Stripe parking lot	7/30/2018	7/30/2018	7/31/2018
Flag poles/foul poles/bases/scoreboards	7/9/2018	7/9/2018	7/27/2018
Seeding	8/20/2018	8/20/2018	9/21/2018
Pavilion Construction	5/14/2018	5/14/2018	9/7/2018

Phase 1 Park Improvements

Project Status

Complete
 In-progress
 Not completed
 No longer an objective

Project / Program Remarks, Updates, and communications:

Certified Local Government Application

Project Status

Complete
 In-progress
 Not completed
 No longer an objective

Project / Program Remarks, Updates, and communications:

This Historic Preservation Commission has been completed the application and it has been submitted by the City of West Branch. The status is unknown at this point.

Hoover's Hometown Days Planning

Project Status

Complete In-progress Not completed No longer an objective

Project / Program Remarks, Updates, and communications:

Hoover's Hometown Days will be August 3rd and 4th. Traditions will be the theme. The final budget for the event has been approved with a firework budget set at \$25,000. A final schedule will be completed at the by July 1, 2018. Committees will continue to meet as necessary until the event.

Music on the Green Planning

Project Status

Complete In-progress Not completed No longer an objective

Project / Program Remarks, Updates, and communications:

The Summer Concert series schedule has been completed and released. Concerts will start at 7pm on the Village Green. In the event of rain, the concerts will move to the Fire Station. This year the concerts will be on Friday evenings except for the West Branch Community School Jazz Band.

Date	Performer	Genre
May 18, 2018	WBCS Jazz Band	Jazz
June 1, 2018	Jordan Danielsen	Soul
June 8, 2018	The Tornados Blues Band	Blues
June 15, 2018	Brass Transit Authority	Chicago Cover
June 22, 2018	Royce Johns	County
June 29, 2018	Banjoy Direct Deposit	Blue Grass

Christmas Past

Project Status

Complete In-progress Not completed No longer an objective

Project / Program Remarks, Updates, and communications:

The date for Christmas Past has been set for December 7th, 2018 and December 8th, 2018.

CDG Festivals

Project Status

Complete In-progress Not completed No longer an objective

Project / Program Remarks, Updates, and communications:

CDG Festival dates have been set: Spring Hop May 12, 2018, Summer Camp June 1, 2018 and June 2, 2018, Fall Festival October 6, 2018, and Shop Business November 24, 2018. No other information is available at this point.

Urban Chicken Policy

Project Status

Complete In-progress Not completed No longer an objective

Project / Program Remarks, Updates, and communications:

The Urban Chicken Policy ordinance did not pass West Branch City Council.

Announcement at Beranek

Project Status

Complete In-progress Not completed No longer an objective

Project / Program Remarks, Updates, and communications:

The Announcement Board at Beranek Park has not been ordered. Dog waste stations have been installed at all the parks. Bathroom stalls have been installed at the Beranek Park bathroom.