



MEMORANDUM

To: City of West Branch

Date: April 26, 2019

From: Eric Gould, Veenstra & Kimm, Inc.

File: 368266

Re: City of West Branch College – Bridge Replacement-CSS

Summary for Website

This week, the contractor has finished installing the water main and filled it with water to begin testing next week. The sanitary sewer has been connected to the existing system at the intersection of 2nd Street and Green Street. On the bridge, the west pier cap has been poured and the east section of the old bridge was removed. The contractor will finish out the week by driving the east piers.

Next week, the anticipated work includes flushing and testing of the water main on Monday and Tuesday. If the water quality passes all tests, the water main will be pressurized and put in service on Wednesday. On the bridge, the east piers will be poured, rip-rap will be placed and locates will be completed to begin work on the east abutment.