

**RESOLUTION 1886**

**A RESOLUTION APPROVING CHANGE ORDER #7 IN THE AMOUNT OF \$17,554.02 FOR THE COLLEGE STREET BRIDGE REPLACEMENT PROJECT**

**WHEREAS**, the College Street Bridge Project is critical to the flow of transportation in the West Branch Community; and

**WHEREAS**, this project exist in an area with older infrastructure; and

**WHEREAS**, this change order is to address any remaining items for the project to prepare for final closeout. Additionally, the Change Order does include work required to replace the driveway approach near West Branch Roofing due to coordination issues between the Contractor and the Engineer; and


**WHEREAS**, these costs were included in the contract at the direction of Iowa Department of Transportation to document payment to the Contractor under the contract; and

**WHEREAS**, it is now necessary to approve change order #7 in the amount of \$17,554.02 for the College Street Bridge Replacement Project.

**NOW, THEREFORE, BE IT RESOLVED**, by the City Council of West Branch, that Change Order #7 in the amount of \$17,554.02 for the College Street Bridge Replacement Project is approved.

\* \* \* \* \*

**Passed and approved this 6th day of April, 2020.**

  
Roger Laughlin, Mayor

ATTEST:

  
\_\_\_\_\_  
Leslie Brick, Deputy City Clerk

**CHANGE ORDER**  
For Local Public Agency Projects

No.: 7rev

Non-Substantial:

Substantial:

\_\_\_\_\_  
Administering Office  
Concurrence Date

Accounting ID No. (5-digit number): 35554

Project Number: BROS-8252(605)--8J-16

Contract Work Type: Bridge Replacement - CCS

Local Public Agency: City of West Branch

Contractor: Taylor Construction, Inc.

Date Prepared: January 7, 2020

You are hereby authorized to make the following changes to the contract documents.

A - Description of change to be made:

- 8020 Change Add item for "Intake, SW-511" - Division 1. Perform work per Standard Specification 2435 and Standard Road Plan SW-511, Revision Date 04-17-18.
- 8021 Change Add item for "Removal of Paved Driveway" - Division 1.
- 8022 Change Add item for "PCC Pavement Cold Weather Protection" - Division 1. Perform work per Standard Specification 2301.03,K.,3. Method of Measurement: By Area (Square Yard). Basis of Payment: Contract unit price per Square Yard.
- 8007 Change Reduce quantity for bid item "Excavation Class 10 Roadway \* Borrow" - Division 1
- 0520 Change Increase item "Driveway, P.C. Concrete, 9.5 inch" - Division 1

B - Reason for change:

- 8020 Intake was indicated on the plans but not included in the contract quantities.
- 8021 Removal of the driveway was required to correct the elevation after a miscommunication in staking information. A new unit price was negotiated instead of utilizing Item 0530 due to the work changing from what was bid.
- 8022 Cold weather protection was needed due to low temperatures experienced during the pavement cure period.
- 8007 Field measurement showed a discrepancy for the quantity on Change Order No. 6.
- 0520 Installation of the driveway was required to correct the elevation after a miscommunication in staking information.

C - Settlement for cost(s) of change as follows with items addressed in Sections F and/or G:

- 8020 Agreed Unit Price
- 8021 Agreed Unit Price
- 8022 Agreed Unit Price
- 8007 Contract Unit Price
- 0520 Contract Unit Price

D - Justification for cost(s) (See I.M. 3.805, Attachment D, Chapter 2.36, for acceptable justification):

- 8020 The unit price is between the low (\$1800.00/Ea.) and the average (\$3901.72/Ea.) bid prices shown in the May 2018 through April 2019 IDOT Summary of Awarded Contract Prices. Unit price includes 10% prime contractor markup in accordance with Standard Specification 1109.03,B.,3.
- 8021 The unit price is between the average (\$10.36/SY) and the high (\$75.00/SY) bid prices shown in the May 2018 through April 2019 IDOT Summary of Awarded Contract Prices. The unit price includes 10% prime contractor markup in accordance with Standard Specification 1109.03,B.,3.
- 8022 Per Standard Specification 2301.05,K.,1.

E - Contract time adjustment:  No Working Days added  Working Days added: 4  Unknown at this time

Justification for selection:

The extra work does impact the controlling item of work. Contractor is requesting 4.0 working days. The Engineer agrees with the added time based upon the estimated time it will take to complete the extra work.

