

RESOLUTION 2023-111

**A RESOLUTION APPROVING CHANGE ORDER #3 IN THE AMOUNT OF (\$1497.00)
FOR THE EASTSIDE WATER MAIN IMPROVEMENT PROJECT.**

WHEREAS, Lynch Excavating, Inc., of West Branch, Iowa was awarded the construction contract for the Eastside Water Main Replacement Project (the “Project”) by the West Branch City Council through the passage of Resolution 2023-29 on April 3, 2023 in the amount of \$1,077,243.70; and


WHEREAS, Lynch Excavating, Inc. has declared that said Project has started and work has been rendered in accordance with drawings and specifications on the Project and based on observations by project managers of Veenstra & Kimm who are contracted with the City of West Branch to oversee the construction process; and

WHEREAS, Change Order #3 makes modifications to the project to bore water main on Main Street instead of open cut installation; and

WHEREAS, it is now necessary to approve Change Order #3 which decreases the contract amount by (\$1497.00).

NOW, THEREFORE, BE IT RESOLVED, by the City Council of West Branch, that Change Order #3 in the amount of (\$1497.00) for the Eastside Water Main Improvement Project is approved.


Passed and approved this 6th day of November, 2023.


Roger Laughlin, Mayor

ATTEST:



Leslie Brick, City Clerk



VEENSTRA & KIMM INC.

2600 University Parkway, Suite 1
Coralville, Iowa 52241

319.466.1000 // 888.241.8001
www.v-k.net

October 13, 2023

CHANGE ORDER NO. 3

**EASTSIDE WATER MAIN IMPROVEMENTS
WEST BRANCH, IOWA**

Change Order No. 3 is for the following modifications to the project to bore water main on Main Street instead of open cut installation:

1. Delete the following bid quantities:

a. Excavation, Cl 13	-3 CY @ \$22/CY \$ (66.00)
b. Topsoil, Strip, Salvage +Spread	-81 CY @ \$14/CY \$ (1,134.00)
c. Modified Subbase	-3 SY @ \$60/CY \$ (180.00)
d. Rmv & Reinstall Mailboxes	-3 Ea. @ \$125/SY \$ (375.00)
e. Type B Concrete Steps	-1 Ea. @ \$4,300/Ea. \$ (4,300.00)
f. 6" PCC Driveway	-17 SY @ \$70/SY \$ (1,190.00)
g. 8" DIP Trenched Water Main	-220 LF @ \$97.50/LF \$ (21,450.00)
h. Removal of Step Footing	-1 Ea. @ \$850/Ea. \$ (850.00)

 2. Add the following item:

a. 8" Bored DIP Water Main	220 LF @ \$124/LF \$ 27,280.00
b. Nitrile Gaskets	LS \$ 768.00
- Total: \$ (1,497.00)

Change Order No. 3 decreases the contract amount by \$ (1,497.00).

LYNCH'S EXCAVATING, INC.

By
Title Owner
Date 10/13/23

CITY OF WEST BRANCH, IOWA

By
Title Mayor
Date 11-6-23

VEENSTRA & KIMM, INC.

By
Title Project Engineer
Date October 13, 2023

ATTEST:

By
Title City Clerk
Date 11/6/23

V&K Job No. 368299